

Project Update

Thursday, May 4, 2023

Progress to date:

As construction is wrapping up for this project, the following activities have been accomplished since April 20, 2023.

- The interchange was converted to operate in a one-lane DDI configuration, with functional traffic signals and pedestrian poles.
- Colored concrete islands on the west side of the interchange were completed.
- Informational meetings regarding the DDI operation were held at the School of Mines and Minneluzahan Senior Center.

Additional Resources:

<https://www.sd511.org>

Two-week look-ahead:

- The top lift of asphalt will be placed, completing the tie-ins of the lanes and bridges.
- Concrete sidewalks and islands are planned to be completed.
- The interchange will continue to operate in a one-lane DDI configuration until final asphalt has been placed and pavement markings are complete.
- Permanent pavement markings and signs will be complete.

LaCrosse Street
Diverging Diamond
Interchange



Complete
CONCRETE, INC



The interchange operating in a one-lane DDI configuration.



Asphalt placement to tie-in ramps and driving lanes on LaCrosse Street.



Operational traffic signals guide traffic through the interchange.

Follow the project progress on the project website:
<https://www.i90lacrosseddi.com/construction.html>

